

Summary of Required Inspections

The Fire Marshal and/or Fire Inspector may request additional inspections as needed.
Only those pertaining to your particular project will be required.

1. Fire Sprinkler Underground

- a. Visual
- b. Hydrostatic Test
- c. Flush
- d. Fire Sprinkler Underground Final

2. Fire Sprinkler Overhead

- a. Visual
- b. Hydrostatic Test/Pressure Test
- c. Flush
- d. Fire Sprinkler Final

3. Fire Alarm

- a. Rough Wiring/Above ceiling
- b. Audible Device Test
- c. Visual Device Test
- d. Initiating Device Test
- e. Waterflow Test
- f. Central Station Monitoring
- g. Device Address Test
- h. Fire Alarm Final

4. Kitchen Hood

- a. Air Test
- b. Utility Shut-off Test
- c. Manual Pull Station
- d. Audible/Visual Notification
- e. Fire Alarm System Connection
- f. Kitchen Hood Final

5. Underground Storage Tank

- a. Line Test
- b. Anchors In Place
- c. Diking/Containment
- d. Foundation
- e. Leak Detection
- f. Dry Sumps
- g. Underground Final

6. Above ground Storage Tank

- a. Line Test
- b. Tank Label Visible
- c. Anchors In Place
- d. Diking/Containment
- e. Foundation
- f. Leak Detection

7. Access Control Gates

- a. Fire Lane Unobstructed
- b. Fail-Safe/manual mode Verified

- c. Knox Box Key Switch
- d. Emergency Ingress System Tested
- e. Access Control Gates Final

8. Access Control

- a. Mag-Lock/Push Bar Test
- b. Back-Up Power Verified
- c. Fail-Safe Verification
- d. Connected to Fire Alarm System
- e. Access Control Final

9. Hazardous Materials

- a. All Fire Protection Systems Operable
- b. Permit is Posted
- c. Permitted Quantity is not exceeded
- d. Controls in Place
- e. Date of Issue

10. High-Piled Storage

- a. All Fire Protection Systems Operable
- b. Permit is Posted
- c. Storage Height Not Exceeded
- d. Signage and Stripping
- e. All Exits and Access Doors Clear

11. Building Construction Items

- a. Fire rated walls and sealant
- b. Fire rated wall penetrations
- c. Fire curtains or smoke barriers
- d. Fire/Smoke dampers
- e. Labeling
- f. Fire rated doors
- g. Stage curtains
- h. Exit signs
- i. Emergency lighting
- j. Portable fire extinguishers
- k. Door hardware
- l. Fire lane
- m. Fire hydrants
- n. Knox box
- o. Elevator
- p. Designated smoking areas
- q. Boilers and boiler room

12. Certificate of Occupancy (C.O.) a. All required inspections must be completed and signed off, prior to C.O. approval.